KQP 071

GEN - PTI Check Sheet

Generator #:	2048	Date:	01/12/2025
Hours Run:	3275.00Hrs	Service Due Hours:	3280.00Hrs
Inspected By:	jeremy.mcdonald	Location:	Timaru

(Key: P/F – Pass /Fail, RPM – Revs per Minute, F – Fuel)

Engine:		
Oil Level	P/F	Pass
Oil Leaks	P/F	Pass
Oil Lines for Chafing	P/F/NA	Pass
Exhaust System	P/F	Pass
Engine RPM	RPM	1524.00
Coolant		

Alternator:				
Voltage Output	Voltage (a,b,c)	409.00	411.00	407.00
Frequency	Hz		50.70Hz	
Damaged Sockets / Pins	P/F		Pass	
Switch / Circuit Breakers "On"	P/F		Pass	
Battery				

Fuel System:		
Fuel Lines For Chaffing	P/F	Pass
Fuel Leaks	P/F	Pass
Water in Fuel Separator (Drain)	P/F	Pass
Fuel Level	F/0.75/0.5/0.25/E	Full
Unit:		
Mounts / Bolts to Skid Base	P/F	Pass
Frame Security	P/F	Pass
Engine / Alternator Mounts	P/F	Pass
Gauges	P/F	Pass
Control Box Door/Locks	P/F	Pass
Enclosure Filters	P/F	Pass
Telemetry:		
Comms Functioning	P/F/NA	
Mountings and Harness	P/F/NA	

Comments

Service due in 5 hours

Battery Mounts okay.

Rust visable on the body of genset and frame.